

## **BUILDINGS & GROUNDS REPORT**

April 17, 2014

**Neuroscience and Engineering Collaborative Building.** Top out of steel will occur the 2<sup>nd</sup> week of May, curtainwall will go up the 3<sup>rd</sup> week of May, and interior framing will begin by the end of May. Occupancy is expected March 2015. A live feed of construction activity is accessible through the Facilities Planning website.

**Classroom Building.** Tunnel walls and foundation are complete. Setting of steel will begin by the end of April. Occupancy is expected March 2015. Construction activity can be viewed live from the Facilities Planning website.

**Woods Commons.** MSA was selected as the project architect. Schematic design for the project will be complete mid-April.

**Creative Arts Center.** Groundbreaking is scheduled for April 11, 2014. Phase I will begin summer 2014 with the film center and various renovations within the interior of the existing building. Phase II, which includes the building addition is scheduled to begin in 2015.

**House Bill 7 Initiatives.** ABM has completed 25 energy conservation measures (ECMS), with another 15 currently in progress, and 23 pending.

**Lake Campus New Academic Building.** The Program of Requirements for the building is complete and fundraising efforts are underway.


**Student Union 2<sup>nd</sup> Floor.** The Program of Requirements is currently under review while space and office location options are evaluated.

**Research Park.** Design planning with medical faculty continues around reworking of BSOM lab space at Research Park.

**ODOT Shared Services.** The memorandum of understanding is nearly finalized. The design process has begun with Bogenrife Architects and construction is expected to begin by September 1, 2014.

**WSU Capital Projects- Bond Timeline**

Updated 4/10/14



legend [Green] Bond 1 [Blue] Bond 2 [Red] State [Orange] Gift [Purple] Local Funds

Bond 1 Money must be spent

Bond 2 Money must be spent